



KANGA & TRAILER

PRE-START CHECKLIST

0461 442 852
 www.edph.com.au
 info@edph.com.au
 4 Opportunity Court
 Clifton 4361

DATE: / /	LICENCE NUMBER:
MACHINE HOURS:	
COMPANY NAME:	
OPERATOR NAME:	
MACHINE:	KANGA DW625
SERIAL NUMBER:	0001997208
TRAILER (VIN):	6K9ALLTRDTY374013

1. KANGA PRE-START INSPECTION

	OK	NOT OK		OK	NOT OK
Walk around inspection (damage/leaks)	<input type="checkbox"/>	<input type="checkbox"/>	Check battery & isolator	<input type="checkbox"/>	<input type="checkbox"/>
Check engine oil level	<input type="checkbox"/>	<input type="checkbox"/>	Check gauges / warning lights	<input type="checkbox"/>	<input type="checkbox"/>
Check hydraulic oil level	<input type="checkbox"/>	<input type="checkbox"/>	Check fire extinguisher	<input type="checkbox"/>	<input type="checkbox"/>
Check fuel level	<input type="checkbox"/>	<input type="checkbox"/>	Check first aid kit	<input type="checkbox"/>	<input type="checkbox"/>
Check for fuel leaks	<input type="checkbox"/>	<input type="checkbox"/>	Check operators manual	<input type="checkbox"/>	<input type="checkbox"/>
Check radiator & hoses	<input type="checkbox"/>	<input type="checkbox"/>	Ensure no loose items on/around machine		
Check air filter	<input type="checkbox"/>	<input type="checkbox"/>			
Check drive motors / chains	<input type="checkbox"/>	<input type="checkbox"/>			
Check tyres – condition & pressure	<input type="checkbox"/>	<input type="checkbox"/>	GREASED TODAY		
Check wheel nuts – tight	<input type="checkbox"/>	<input type="checkbox"/>	YES <input type="checkbox"/>		NO <input type="checkbox"/>
Check auxiliary hydraulics	<input type="checkbox"/>	<input type="checkbox"/>			
Check boom / arm / pins	<input type="checkbox"/>	<input type="checkbox"/>			
Check controls / joysticks	<input type="checkbox"/>	<input type="checkbox"/>			
Check parking brake	<input type="checkbox"/>	<input type="checkbox"/>			
Check lights / beacons	<input type="checkbox"/>	<input type="checkbox"/>			
Check horn / reverse alarm	<input type="checkbox"/>	<input type="checkbox"/>			
Check seat belt / ROPS	<input type="checkbox"/>	<input type="checkbox"/>			

2. ATTACHMENTS CHECKLIST (TICK IF FITTED & CHECK CONDITION)

	OK	NOT OK
4 in 1 Bucket 1050mm	<input type="checkbox"/>	<input type="checkbox"/>
2 Axis Swing	<input type="checkbox"/>	<input type="checkbox"/>
Mixa Bowl 2.5cu/ft (70L)	<input type="checkbox"/>	<input type="checkbox"/>
Auger 200mm (8")	<input type="checkbox"/>	<input type="checkbox"/>
Auger 300mm (12")	<input type="checkbox"/>	<input type="checkbox"/>
Auger 450mm (18")	<input type="checkbox"/>	<input type="checkbox"/>
Trencher 900mm	<input type="checkbox"/>	<input type="checkbox"/>
Carryall Leveller 1225mm	<input type="checkbox"/>	<input type="checkbox"/>

3. TRAILER PRE-START INSPECTION

	OK	NOT OK		OK	NOT OK
Tyres – condition & pressure	<input type="checkbox"/>	<input type="checkbox"/>	Lights – all working	<input type="checkbox"/>	<input type="checkbox"/>
Wheel nuts – tight	<input type="checkbox"/>	<input type="checkbox"/>	Indicators / brakes / clearance	<input type="checkbox"/>	<input type="checkbox"/>
Hubs / bearings	<input type="checkbox"/>	<input type="checkbox"/>	Reflectors / number plate	<input type="checkbox"/>	<input type="checkbox"/>
Electric brakes operation	<input type="checkbox"/>	<input type="checkbox"/>	Ramp / gate operation	<input type="checkbox"/>	<input type="checkbox"/>
Breakaway system	<input type="checkbox"/>	<input type="checkbox"/>	Tie down points / restraint points	<input type="checkbox"/>	<input type="checkbox"/>
Coupling – secure	<input type="checkbox"/>	<input type="checkbox"/>	Spare wheel / bracket	<input type="checkbox"/>	<input type="checkbox"/>
Jockey wheel / stand	<input type="checkbox"/>	<input type="checkbox"/>	General condition / damage	<input type="checkbox"/>	<input type="checkbox"/>
Safety chains	<input type="checkbox"/>	<input type="checkbox"/>			

4. FAULTS / DEFECTS

DETAILS:

5. ACTION TAKEN:

I confirm the above pre-start check has been completed and the machine and trailer are safe to operate.

OPERATOR SIGNATURE: _____

TIME: _____ AM / PM